Office of Regulatory Staff New Nuclear Development Update Report V.C. Summer Units 2 & 3

During the week of May 14, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Monday.

On Monday May 14, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- The SCE&G contractor continues to perform maintenance on storm water basins and evaluate closure of storm water permits.
- Craft labor are reorganizing the laydown yards to consolidate plant material. 159 of approximately 375 total truck loads have been moved.
- Craft labor continue to work on removing Harsco concrete forms.
- Craft labor will start moving plant equipment from the West Columbia (METRO) warehouse to the VC Summer site this week. All truck drivers are in training to prepare for moving plant equipment this week.
- Craft Labor are supporting the removal of remaining leased trailers.
- Westinghouse will be recovering tools from METRO warehouse next week with the support of the SCE&G craft labor. Westinghouse is also evaluating lowering the Heavy Lift Derrick at the VC Summer site.

The "Right of Entry" Agreement with Santee Cooper still remains an open issue. The "Right of Entry" Agreement would allow Santee Cooper's contractor access to plant equipment on the construction site and plant equipment located at the offsite warehouses in Blythewood and Metro.