

**Office of Regulatory Staff  
New Nuclear Development Update Report  
V.C. Summer Units 2 & 3**

---

During the week of April 30, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Monday.

On Monday April 30, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- Craft labor continue to perform maintenance on storm water basins.
- Craft are reorganizing the laydown yards to consolidate plant material. Hauled 120 loads thus far, about 375 total loads predicted to move. A crane has been brought to the site to support the moving of large components. Craft working 5 days a week while crane is available.
- Westinghouse is removing some tools from the off-site warehouse in Blythewood and the VC Summer on-site warehouse 20A this week.
- The SCE&G contractor has provided a quote to move plant equipment from the off-site warehouse to the VC Summer on-site warehouse. SCE&G and Santee Cooper are evaluating the quotes.
- Craft labor continue to work on removing Harsco concrete forms.
- Craft labor have removed 2 of 4 underground sanitary waste tanks. Working to remove the remaining two tanks this week.

The “Right of Entry” Agreement with Santee Cooper still remains an open issue. The “Right of Entry” Agreement would allow Santee Cooper’s contractor access to plant equipment on the construction site and plant equipment located at the offsite warehouses in Blythewood and West Columbia (Metro).