Office of Regulatory Staff New Nuclear Development Update Report V.C. Summer Units 2 & 3

During the week of May 28, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Monday.

On Monday May 28, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- The SCE&G contractor continues to perform maintenance on storm water basins and evaluate closure of storm water permits.
- Craft labor are supporting the removal of remaining leased trailers.
- Craft labor continue to work on removing Harsco equipment and concrete forms.
- Craft labor are reorganizing the laydown yards to consolidate plant material. 215 of approximately 375 total truck loads have been moved.
- Craft labor moved 53 of approximately 300 total truck loads of plant equipment from the West Columbia (METRO) warehouse to the VC Summer site.

At the meeting, the SCE&G Abandonment Manager briefly discussed the NRC/SCE&G/Santee Cooper meeting which occurred during the week of May 21, 2018. The NRC is expecting a determination from Santee Cooper by August to either restart construction, suspend or abandon the project. Santee Cooper is evaluating its options, since SCE&G has ceded the Combined Operating Licenses to Santee Cooper.

The "Right of Entry" Agreement with Santee Cooper remains an open issue and no preventative maintenance work is being performed on any of the equipment. The "Right of Entry" Agreement would allow Santee Cooper's contractor access to plant equipment on the construction site and plant equipment located at the Blythewood and Metro off-site warehouses.