Office of Regulatory Staff New Nuclear Development Update Report V.C. Summer Units 2 & 3

During the week of June 25, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Monday.

On Monday June 25, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- The SCE&G contractor continues to perform maintenance on storm water basins and evaluate closure of storm water permits.
- SCE&G is working on the site closure plan which involves closing several South Carolina Department of Health and Environmental Control permits. Further seeding of areas is required to reach the 70% vegetation to support permit closures. Expect to reach to reach the 70% coverage within a 30 day period in the affected areas.
- Craft labor are reorganizing the laydown yards to consolidate plant material. 307 of approximately 375 total truck loads have been moved.
- Craft labor moved 175 of approximately 300 total truck loads of plant equipment from the West Columbia (Metro) warehouse to the VC Summer site.
- Fluor personnel have been badged and have site access. Fluor personnel are not expected to start on site until the second week of July.

The Right of Entry procedure is still under review by Santee Cooper. The badging of the Fluor personnel suggests that Santee Cooper intends to move forward with the maintenance, preservation and documentation program.