## Office of Regulatory Staff New Nuclear Development Update Report V.C. Summer Units 2 & 3

During the week of July 30, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Monday.

On Monday July 30, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- The SCE&G contractor continues to perform maintenance on storm water basins and evaluate closure of storm water permits. SCE&G had first load of mulch delivered to the VC Summer site. The mulch will assist in covering grassed areas to support the 70% density requirement to help close out of permits.
- Craft labor completed reorganizing the laydown yards to consolidate plant material. 391 total truckloads have been moved.
- Craft labor have moved 33 truckloads of plant equipment from the Blythewood warehouse to the VC Summer site this week. The craft estimate a total of 150 truckloads to be moved by the end of September.
- SCE&G's Legal group is reviewing the transfer of plant equipment to Santee Cooper.

Fluor personnel are on site supporting the Santee Cooper maintenance, preservation and documentation program. The maintenance, preservation and documentation program supports the maintenance of high value equipment (e.g., reactor coolant pumps, steam generators, pressurizers, reactor vessels and integrated head packages) on the VC Summer Units 2 & 3 site for future re-sale.