

**South Carolina Electric & Gas**  
**Base Load Review Act Order and Modification Dockets at the**  
**Public Service Commission of South Carolina**

1. Docket No. 2008-196-E filed on May 30, 2008. [Order No. 2009-104(A) dated March 2, 2009.]
  - Originating docket granting Base Load Review Act Order.
2. Docket No. 2009-293-E filed on July 20, 2009. [Order No. 2010-12 dated January 21, 2010.]
  - Construction schedules updated. No additional dollars requested.
3. Docket No. 2010-376-E filed on November 10, 2010. [Order No. 2011-345 dated May 16, 2011.]
  - Removed \$438 million in contingency and added \$174 million.
4. Docket No. 2012-90-E filed on February 29, 2012.
  - Withdrawn two and a half months later on May 8, 2012.
5. Docket No. 2012-203-E filed on May 15, 2012. [Order No. 12-884 dated November 15, 2012.]
  - Move Unit 2: April 1, 2016 to March 15, 2017.
  - Accelerate Unit 3: Jan. 1, 2019 to May 15, 2018.
  - \$283 million in additional capital costs.
6. Docket No. 2015-103-E filed on March 12, 2015. [Order No. 2015-661 dated Sept. 10, 2015.]
  - Move Unit 2: March 15, 2017 to June 19, 2019.
  - Move Unit 3: May 15, 2018 to June 16, 2020.
  - \$698 million (2007 dollars) in additional capital costs. The \$698 million is composed of approximately \$453 million in Engineering, Procurement and Construction Contract (“EPC Contract”) Costs and \$245 million in Owner’s Costs. Of the \$698 million request, \$539 million attributed to delay and disputed costs - \$325 million (which is net of \$86 million in liquidated damages) in EPC Contract Costs and \$214 million in owner’s costs.
7. Docket No. 2016-223-E filed on May 26, 2016 [Order No. 2016-794; On Pet for Reconsideration Order No. 2017-118]
  - Move Unit 2: June 19, 2019 to August 31, 2019.
  - Move Unit 3: June 16, 2020 to August 31, 2020.
  - ORS negotiated Settlement Agreement wherein SCE&G would elect the fixed price option in its EPC Contract with Westinghouse, and would in turn agree to fix the price for EPC costs to ratepayers.
  - Settlement Agreement allowed \$831.3 m out of the \$852 m requested.
  - 98% of the EPC Contract Costs become fixed as a result of the Settlement Agreement.
  - Modification requests are not permitted until at least Jan. 28, 2019. If substantial completion date for Unit 2 moves, the moratorium for modification requests moves (except for a change in law) an equal amount.
  - Settlement Agreement reduces ROE to 10.25% from 10.5%
8. Docket No. 2017-244-E filed on August 1, 2017.
  - Withdrawn approximately two weeks later on August 15, 2017.