



# REGULATOR STATION FIELD INSPECTION

**OPERATOR** \_\_\_\_\_

**LOCATION** \_\_\_\_\_ **DATE** \_\_\_\_\_

**NAME AND TITLE OF PERSON CONTACTED** \_\_\_\_\_

**COMMISSION PERSONNEL** \_\_\_\_\_

## 1. PROTECTION

- A. FENCE \_\_\_\_\_
- B. BARRICADE \_\_\_\_\_
- C. LINEMARKERS \_\_\_\_\_

## 2. RELIEF VALVE

- A. VALVE UNDER RELIEF VALVE IN OPEN POSITION \_\_\_\_\_ YES \_\_\_\_\_ NO
- B. DISCHARGE STACK POINTED UP, UNOBSTRUCTED \_\_\_\_\_ YES \_\_\_\_\_ NO
- C. RAIN CAP ON STACK \_\_\_\_\_ YES \_\_\_\_\_ NO

## 3. PRESSURE

- A. INLET \_\_\_\_\_psig
- B. OUTLET \_\_\_\_\_psig

## 4. MAINTENANCE OF PIPING

- A. EXTERNAL COATING (PAINT) \_\_\_\_\_ YES \_\_\_\_\_ NO
- B. ANY RUST OR CORROSION \_\_\_\_\_ YES \_\_\_\_\_ NO
- C. ANY DENTS IN PIPING \_\_\_\_\_ YES \_\_\_\_\_ NO
- D. FLANGES HAVE ALL BOLTS REQUIRED \_\_\_\_\_ YES \_\_\_\_\_ NO
- E. MAIN VALVE ACCESSIBLE AND OPERABLE \_\_\_\_\_ YES \_\_\_\_\_ NO
- F. NO SIGN OF LEAKAGE \_\_\_\_\_ YES \_\_\_\_\_ NO

## 5. PIPE TO SOIL READING

INLET SIDE \_\_\_\_\_

OUTLET SIDE \_\_\_\_\_