STATE OF SO	UTH CAROLINA)				
(Caption of Cas In the Matter	÷)))) BEFORE THE) PUBLIC SERVICE COMMISSION) OF SOUTH CAROLINA			
Duke Energy	ject Development A Carolinas, LLC)) COVER SHEET)			
for Approval of Decision to Incur Nuclear Generation Pre-Construction Costs)) DOCKET			
)))	NUMBER: <u>2011</u> - <u>20 -</u>	E		
(Please type or print))	,				
Submitted by: Charles A. Castle		SC Bar Number: <u>79895</u>				
Address:	Duke Energy T		Telephone: 704.382.4499)		
	550 S Tryon St., DEC45A F					
	Charlotte, NC 28202 0)ther:			
			Cmail: <u>alex.castle@duke-energy</u> . or supplements the filing and service	.com		
as required by law. be filled out comple	This form is required fo tely.	r use by the Public Service Corr OCKETING INFOR	MATION (Check all that apply item to be placed on Commission	pose of docketing and must		
INDUSTRY (C	heck one)	NATU	RE OF ACTION (Check all that	it apply)		
Electric		Affidavit	Letter	Request		
Electric/Gas		Agreement	Memorandum	Request for Certification		
Electric/Telecommunications		Answer	Motion	Request for Investigation		
Electric/Water		Appellate Review	Objection	Resale Agreement		
Electric/Water/Telecom.		Application	Petition	Resale Amendment		
Electric/Water/Sewer		Brief	Petition for Reconsideration	Reservation Letter		
Gas		Certificate	Petition for Rulemaking	Response		
Railroad		Comments	Petition for Rule to Show Cause	Response to Discovery		
Sewer		Complaint	Petition to Intervene	Return to Petition		
Telecommunications		Consent Order	Petition to Intervene Out of Time	Stipulation		
Transportation		Discovery	Prefiled Testimony	Subpoena		
Water		Exhibit	Promotion	Tariff		
Water/Sewer		Expedited Consideration	Proposed Order	Other:		
Administrative Matter		Interconnection Agreement	Protest			
Other:		Interconnection Amendment	Publisher's Affidavit			
		Late-Filed Exhibit	🖂 Report			

BEFORE THE PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA DOCKET NO. 2011-20-E

In the Matter of Amended Project Development Application of Duke Energy Carolinas, LLC for Approval of Decision to Incur Nuclear Generation Pre-Construction Costs

Duke Energy Carolinas, LLC's Report

of Lee Nuclear Station Activities and Expenditures

Pursuant to Section II, Paragraph 4 of the Settlement Agreement

October 1, 2011 through December 31, 2011

Duke Energy Carolinas, LLC ("Duke" or "the Company") submits this Report of Lee Nuclear Station Activities and Expenditures for the period of October 1, 2011, through December 31, 2011, pursuant to Section II, Paragraph 4, of the Settlement Agreement approved by the Commission in Order No. 2011-454.

		Previous	This Period	Total	Total
Task Description	Project Totals thru 2010	01/01/2011- 09/30/2011	10/01/2011- 12/31/2011	Project Totals thru 2011	Project Totals to Date
COLA Preparation	\$27,426,317	\$0	\$0	\$0	\$27,426,317
COLA Review	\$53,694,143	\$11,040,951	\$5,302,852	\$16,343,802	\$70,037,945
Land and Right-of- way Purchases	\$43,065,872	\$27,677	\$594,928	\$622,605	\$43,688,477
Pre-construction and Site Preparation	\$21,504,429	\$5,309,670	\$3,569,163	\$8,878,833	\$30,383,262
Supply Chain, Construction Planning, and Detailed Engineering	\$22,229,847	\$5,049,809	\$2,457,357	\$7,507,166	\$29,737,013
Operational Planning	\$1,551,606	\$623,622	\$206,322	\$829,944	\$2,381,550
AFUDC	\$38,969,041	\$13,554,301	\$4,957,060	\$18,511,361	\$57,480,402
Total	\$208,441,255	\$35,606,030	\$17,087,681	\$52,693,711	\$261,134,967

The activities included in each category are as follows:

COLA Preparation – includes Duke labor, expenses and contract support for preparation of the Combined Construction and Operating License (COL) Application tendered to the Nuclear Regulatory Commission (NRC) on 12/13/07. The NRC determined the application was suitable for review and docketed the application on 02/25/08.

COLA Review – includes the cost of the NRC review fees, Duke labor and expenses, contract labor and legal support required to support the NRC review of the Lee Nuclear Station COL application. Also included are Duke labor and expenses and contract costs associated with the preparation and submittal of environmental permits in support of COL application. Duke submitted the National Pollutant Discharge Elimination System (NPDES) permit application to South Carolina Department of Health and Environmental Control (SCDHEC) on 8/15/11 and the 404 permit application to the US Army Corps of Engineers (USACE) on 11/15/11. The Draft Environmental Impact Statement (DEIS) was issued by the NRC on 12/13/11.

Land and Right-of-Way Purchases – includes the purchase of land required for the Lee site and rail right-of-ways. Category also includes costs of purchasing additional land for a supplemental cooling pond in event of severe drought as well as costs for surveying the selected transmission right-of-way.

Pre-construction and Site Preparation – includes site activities to prepare the site for construction. Site preparation activities included: dewatering and cleanup of the excavated area, site remediation activities required to identify and properly dispose of hazardous wastes, and costs associated with the demolition and removal of unusable structures. Continuing activities include: site security, utilities and miscellaneous site maintenance. Also included are engineering for bringing water, sewer, railroads, and communications to the site. Other activities such as: geotechnical evaluations (needed for engineering); spillway repairs; as well as, planning and engineering of necessary traffic improvements are being completed.

Supply Chain, Construction Planning and Engineering – includes activities associated with working with the supplier to negotiate an Engineering, Procurement and Construction agreement. Negotiations in 2008 did not result in an executed contract. Also included were conceptual site specific engineering and construction planning activities necessary to develop a complete project definition. Continuing construction planning activities serve to further develop construction plans and keep the construction plans in line with latest engineering. Detailed site specific engineering began in January, 2011, and continues.

Operational Planning – includes activities associated with operator and plant staff training, including costs associated with the Knowledge and Abilities Catalog, required for operator license examinations for AP1000 plants. Continuing activities include: supporting operations program development, such as Quality Assurance (QA) Program, and the review of approximately 500 procedures. The training materials, operational programs, and operating procedures are all being developed in concert with other AP1000 utilities within the APOG framework.

Dated this 1st day of February, 2012.

Respectfully submitted,

DUKE ENERGY CAROLINAS, LLC

Charles A. Castle, Associate General Counsel Timika Shafeek-Horton, Deputy General Counsel Duke Energy Corporation 550 South Tryon St., DEC 45A Charlotte, North Carolina 28202 Telephone: (704) 382-4499 CAC Telephone: (704) 382-6373 TSH alex.castle@duke-energy.com timika.shafeek-horton@duke-energy.com

Frank Ellerbe, III Bonnie D. Shealy Robinson, McFadden & Moore, P.C. P.O. Box 944 Columbia, South Carolina 29202 Telephone: (803) 779-8900 fellerbe@robinsonlaw.com bshealy@robinsonlaw.com